(1285-2)
G

G.W.R.

Reference No. 54845

Subject Telegraph Pole in River Severn at Tarrsus

(1320)

10,000—Est. 453—12/38—S.

G.W.R. ENGINEERING DEPARTMENT

Caersws
4th Draw

This application to reach the Divisional Engineer 15 days prior to the Sunday to which it relates, and to be returned to him immediately on completion of the work.

APPLICATION FOR AUTHORITY TO WORK ON

SUNDAY May 12th 1946

PERMANENT WAY WORK.

Line or Branch and nearest Station	Item No.	Site of Work From M.	From C.	To M.	To C.	Work to be laid in Plain Road Ch'ns.	Crossing Work Ch'ns.	Crossings Nos.	Switches Pairs	OTHER WORK (to be described)	To be out H.	To be out M.

OTHER WORK.

Nearest Station and Locality	Description of Work	Order No.	To be carried out between H.	M.	H.	M.	No. of Men required	Necessity for carrying on Sunday
Caersws 53m 14c	Placing Block Stone in River to secure Telegraph Pole. (Crane Working)	Signal Befit Ref 24645	7	0	5	0	6	Insufficient between time week days

SUPERVISORY STAFF REQUIRED TO BE ON DUTY.

Bridge Foreman

APPROVED _____ DIVISIONAL ENGINEER.

_____ 194 _____ J. P. Edwards

50 B.M. 21 3/NS 1942 (2)

1.
2.
3.
4.

Insp
Sub
For

R/O

GREAT WESTERN RAILWAY

COPY.

Telephone
Oswestry 189
Telegrams
Sectional, Great Western
Oswestry

DIVISIONAL ENGINEER'S OFFICE
OSWESTRY

1st May, 1946.

Your reference W. 15202
Cr/F.

Please quote this reference
54845.

Dear Sir,

CAERSWS - Telegraph Pole.

Yours of the 30th ultimo.

I am arranging to place block stone and/or bagged concrete around this pole which, as you state, is in the River Severn and there is a possibility of the soil around it being washed away.

Yours faithfully,
for C.A. Neale,

F.H.D. Page, Esq.,
READING.